

CHESTERFIELD HEIGHTS PUMP STATION, PHASE IA

Project Manager:

Rick Dempsey, 757-664-6719

Consultant:

O' Brien & Gere Engineering, Inc.

Construction Inspector:

N/A

Supervisor:

N/A

Project Scope: New wastewater pump station

PROJECT BUDGET: \$1,300,000

PROJECT STATUS:

Planning: 100% complete

Design: 95% complete

PROJECT SCHEDULE:

Design: Completed Spring 2009

Construction: Anticipated Start Winter 2009/2010
Estimated Completion Winter 2010/2011

CONTRACT:

Advertised: N/A

Awarded: N/A

Contractor: N/A

COMMUNITY CONNECTION:

Civic League: Chesterfield Heights Ward: 4

