

11/18/2009

PS 12 (Colonial Place) Service Area, Phase III

Project Manager: Ben Tokarz, 757-664-6735

Construction Inspector: TBD

Supervisor: Ken Schwarz, 757-823-1038

Consultant: RK & K, Mike Gaffney

Project Scope: Construction of estimated 3,300 linear feet of sanitary sewer to be replaced.

PROJECT STATUS:

Planning: 100% Complete

Design: 90% Complete

Construction: 0% Completed

PROJECT SCHEDULE:

Design: Estimated completion Fall 2009

Construction:
Estimate Start Spring 2010
Estimated Completion Fall 2011

FUNDING INFORMATION:

Design Budget: \$108,947.00

Construction Project Budget: \$1,500,000 (\$ 1,000,000 Sewer)

CONTRACT INFORMATION:

Advertised: TBD

Awarded: Pending

Contractor: TBD

Contractor Bid: TBD

