

11/18/2009

Standby Bypass Pumps Phases 6&7

Project Manager: Chad Edralin, 757-664-6736

Consultant:
Clark Nexsen, Architecture & Engineering

Supervisor: Paul Lyman, 757-646-4234

Construction Inspector: Ed Pretlow, 757-646-3164

Project Scope: Standby bypass pumps

PROJECT BUDGETS (approximate values):

Phase 6 & 7 – \$500,000.00

PROJECT STATUS:

Design (Phases 6 & 7): 100% Complete

PROJECT SCHEDULE:

Design: Completed Summer 2009

Construction: Phases 6 & 7 Anticipated Start Winter 2010

CONTRACT:

Phases 6 and 7:

Advertised: Bid Opening June 23, 2009

Awarded: TBD

Contractor: Apparent low bidder is Qualicon

Various Locations

Phase 6, Phase 7 – PS# 28, 36, 76,
77 & 96