

11/18/2009

PS 12 (Colonial Place) Service Area, Phase II

Project Manager: Ben Tokarz, 757-664-6735

Construction Inspector: Thomas King
757-813-5450

Supervisor: Ken Schwarz, 757-823-1038

Consultant: RK & K, Mike Gaffney

Project Scope: Construction of estimated 3,000 linear feet of sanitary sewer to be replaced.

PROJECT STATUS:

Planning: 100% Complete

Design: 100% Complete

Construction: 75% Completed

PROJECT SCHEDULE:

Design: Completed Spring 2009

Construction:
Start Fall 2009
Estimated Completion Winter 2010

FUNDING INFORMATION:

Design Budget: \$154,776.00

Construction Project Budget: \$1,500,000 (\$ 1,000,000 Sewer)

CONTRACT INFORMATION:

Advertised: June 2009

Awarded: Fall 2009

Contractor: Precon

Contractor Bid: \$684,968.37

