

# ESTABROOK, PUMP STATION 57 SERVICE AREA PHASE 1

**Project Manager:** Megan White, 664-6540  
**Consultant:** AECOM, Gary Heisler, P.E.  
**Construction Inspector:** TBD  
**Supervisor:** TBD

**Project Scope:** Approx. 1,500 LF of 15'-18" gravity sewer and 1,500 LF of 8" water main.

**PROJECT BUDGET:** \$450,000 - PS 57 rehab (only)  
New phase 1: \$3.2 million  
Previous phase 1: \$2.8 million

## PROJECT STATUS:

Planning: 100% complete  
Design: 90%  
Construction: 0%

## PROJECT SCHEDULE:

Design Completion: Fall 2015  
Construction Start: Summer 2016  
Construction Completion: Summer 2017

## CONTRACT:

Advertised: TBD  
Awarded: TBD  
Contractor: TBD  
Contract Amount: TBD

## COMMUNITY CONNECTION:

Civic League: Estabrook  
Ward/Super Ward: 3,4,7

**NOTES:** Phase 1 was re-scoped in early November to include Pump Station 57 rehab. and line work along Robin Hood Road instead of Birch Street. Line work will include operations #5 priority for sewer repairs.



Last Updated: 12/2015

