

Downtown Construction Update
October 19 – October 26



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Mews Intersection)-** Sewer installed
- **Yarmouth Street (Freemason Street to Freemason Mews)-** Storm Drain installed
- **Yarmouth Street (Bute Street to College Place)-** Paving complete
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street; paving complete
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street; paving complete
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main and sewer installation complete
- **Freemason/ Duke Street Intersection –** Sewer installation complete
- **Botetourt/ York Street Intersection-** Sewer repair complete; cobblestones reinstalled

Ongoing

Freemason Street

- Cobblestone restoration underway

Yarmouth/ Freemason Street Intersection

- Cobblestone restoration underway