

## **Downtown Construction Update**

**March 30- April 2, 2009**



### **Freemason Area**

#### **Completed**

##### **Duke Street**

- Water and Sewer installed from Bute Street to Brambleton Avenue

##### **Yarmouth Street**

- Water and Sewer installed in the Easement between the YMCA and the New Belmont

##### **Bute Street**

- Water and Sewer installed from Dunmore Street to Duke Street

##### **York Street**

- Botetourt Intersection, water and sewer installation is complete
- Water and Sewer installed from Dunmore Street to the NOAA property

#### **Ongoing**

##### **Dunmore Street**

- Water main construction is complete, Sewer construction is ongoing
  - Expect 1 month for completion
- Complete road closure between York Street and Bute Street
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

##### **Yarmouth Street**

- South of the Bute Street intersection, preparation for sewer construction is ongoing
  - Expect 2-3 months for completion

#### **What's Next**

##### **Freemason Street**

- Upon the completion of Dunmore Street, crews will then move to Freemason Street to begin water and sewer installation
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.