

Downtown Construction Update

June 1-8



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Bute Street)-** Water and Sewer installed in the easement between the YMCA and the New Belmont
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation complete

Ongoing

Yarmouth Street

- South of the Freemason Street intersection, sewer construction progresses down to College Place
 - Expect 2-3 months for completion

Freemason Street

- Water line installation underway
 - Expect 2-3 weeks for completion to be followed by sewer installation

What's Next

Freemason Street

- Sewer installation will begin once water installation is complete
 - Final phase will be to re-install cobblestones