

**Downtown Construction Update**  
**June 8-15**



**Freemason Area**

**Completed**

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Muse)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Intersection)-** Sewer installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
  - Water and Sewer installed from Dunmore Street to the NOAA property
  - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete

**Ongoing**

**Yarmouth Street**

- South of the Freemason Street intersection, sewer construction progresses down to College Place
  - Expect 2-3 months for completion

**Freemason Street**

- Water main installation complete and active
- Sewer installation underway
  - Expect 3 months for completion

**What's Next**

**Freemason Street**

- Final phase will be to re-install cobblestones