

Downtown Construction Update
July 13- July 20



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Intersection)-** Sewer installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main installed

Ongoing

Yarmouth Street

- Sanitary sewer construction complete to College Place intersection; intersection construction is postponed until Duke/ Freemason intersection construction is complete.
- Storm drain installation underway, beginning from Freemason Mews to Freemason Street,
 - Expect 2 weeks for storm drain pipe work completion

Freemason Street

- Testing sanitary sewer on Freemason Street
- Once Duke/ Bute intersection opens the Duke/ Freemason intersection will close for sewer installation. (Installation of three manholes)
 - Expect 4 weeks for completion

What's Next

Freemason Street

- Final phase will be to re-install cobblestones

Project Wide

- Final Paving