

Downtown Construction Update
July 6- July 13



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Intersection)-** Sewer installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main installed

Ongoing

Yarmouth Street

- Construction continues south of Freemason Mews proceeding to College Place
 - Expect 1-2 months for completion

Freemason Street

- Sewer installation continues to progress
- Duke/ Freemason intersection work will begin upon DVP completing work in the Duke/ Bute intersection

What's Next

Freemason Street

- Final phase will be to re-install cobblestones