

**Downtown Construction Update**  
**August 10- August 17**



**Freemason Area**

**Completed**

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Intersection)-** Sewer installed
- **Yarmouth Street (Freemason Street to Freemason Mews)-** Storm Drain installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
  - Water and Sewer installed from Dunmore Street to the NOAA property
  - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main and sewer installation complete

**Ongoing**

**Freemason/ Duke Street Intersection**

- Installation of three manholes complete. Paving scheduled to begin this week.
  - Expect 1 week for completion

**What's Next**

**Yarmouth/ College Place Intersection**

- Once Freemason/ Duke Street intersection opens; sewer installation in the Yarmouth/ College Place intersection will begin.

**Freemason Street**

- Final phase will be to re-install cobblestones

**Project Wide**

- Final Paving