

Downtown Construction Update
August 10- August 17



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Intersection)-** Sewer installed
- **Yarmouth Street (Freemason Street to Freemason Mews)-** Storm Drain installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main and sewer installation complete

Ongoing

Freemason/ Duke Street Intersection

- Installation of three manholes complete. Paving scheduled to begin this week.
 - Expect 1 week for completion

What's Next

Yarmouth/ College Place Intersection

- Once Freemason/ Duke Street intersection opens; sewer installation in the Yarmouth/ College Place intersection will begin.

Freemason Street

- Final phase will be to re-install cobblestones

Project Wide

- Final Paving