

Downtown Construction Update
August 17- August 24



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Freemason Mews)-** Water main installed
- **Yarmouth Street (Brambleton to Freemason Mews Intersection)-** Sewer installed
- **Yarmouth Street (Freemason Street to Freemason Mews)-** Storm Drain installed
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street
- **Yarmouth Street/ Freemason Street Intersection-** Water and Sewer installation Complete
- **Freemason Street-** Water main and sewer installation complete
- **Freemason/ Duke Street intersection –** Sewer installation complete

Ongoing

Yarmouth Street/ College Place Intersection

- Sewer installation underway
 - Expect 3 weeks for completion

Freemason/ Duke Street Intersection

- Paving complete, intersection is open to traffic; striping to begin this week

Freemason Street

- Cobblestone restoration underway

What's Next

Project Wide

- Final Paving