

Downtown Construction Update

March 23-30, 2009



Freemason Area

Completed

Duke Street

- Water and Sewer installed from Bute Street to Brambleton Avenue

Yarmouth Street

- Water and Sewer installed in the Easement between the YMCA and the New Belmont

Bute Street

- Water and Sewer installed from Dunmore Street to Duke Street

York Street

- Botetourt Intersection, water and sewer installation is complete
- Water and Sewer installed from Dunmore Street to the NOAA property

Ongoing

Dunmore Street

- Dunmore/ Bute Street intersection water and sewer installation is complete
- Water construction is complete, Sewer construction is ongoing
 - Expect 1-2 months for completion
- Complete road closure between York Street and Bute Street
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

Yarmouth Street

- South of the Bute Street intersection, water and sewer construction is ongoing
 - Expect 2-3 months for completion
- Water connection/ shutdown scheduled for the night of Tuesday, March 24th starting at 11:00 p.m.
- Yarmouth/ Freemason Street intersection construction is scheduled to begin March 23rd.

What's Next

Freemason Street

- Upon the completion of Dunmore Street, crews will then move to Freemason Street to begin water and sewer installation
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.