

Downtown Construction Update

April 27-May 4



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street-** Water and Sewer installed in the Easement between the YMCA and the New Belmont
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
-Water and Sewer installed from Dunmore Street to the NOAA property
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street

Ongoing

Dunmore Street

- Sidewalk restoration to be performed
 - Expect 1-2 weeks for completion
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

Yarmouth Street

- South of the Bute Street intersection, sewer construction progresses down to College Place
 - Expect 2-3 months for completion
- Freemason/ Yarmouth Intersection closed
 - Expect 3-4 weeks for intersection closure

What's Next

Yarmouth Street

- Upon intersection construction completion, construction will continue to proceed to College Place

Freemason Street

- Upon the completion of both Dunmore Street construction and Yarmouth Street between Bute Street and the Freemason Street intersection, crews will then move to Freemason Street to begin water and sewer installation
 - First phase will be to remove all cobblestones and store in a safe location.
 - Second phase is water main installation
 - Sewer installation will begin once water installation is complete
 - Final phase will be to re-install cobblestones
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.