

Downtown Construction Update

April 6-13, 2009



Freemason Area

Completed

Duke Street

- Water and Sewer installed from Bute Street to Brambleton Avenue

Yarmouth Street

- Water and Sewer installed in the Easement between the YMCA and the New Belmont

Bute Street

- Water and Sewer installed from Dunmore Street to Duke Street

York Street

- Botetourt Intersection, water and sewer installation is complete
- Water and Sewer installed from Dunmore Street to the NOAA property

Ongoing

Dunmore Street

- Water main and sewer pipe installation complete
- Paving, sidewalk and curb restoration scheduled to begin this week
 - Expect 2-3 weeks for completion
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

Yarmouth Street

- South of the Bute Street intersection, sewer construction is ongoing
 - Expect 2-3 months for completion

What's Next

Freemason Street

- Upon the completion of both Dunmore Street construction and North Yarmouth Street (between Bute Street and the Freemason Street intersection), crews will then move to Freemason Street to begin water and sewer installation
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.