

**Downtown Construction Update**  
**March 2- 9, 2009**

**Freemason Area**



**Completed**

**Duke Street**

- Water and Sewer installed from Bute Street to Brambleton Avenue
- Open to two way traffic

**Yarmouth Street**

- Water and Sewer installed in the Easement between the YMCA and the New Belmont

**Bute Street**

- Water and Sewer installed from Dunmore Street to Duke Street
- Open to two way traffic

**York Street**

- Botetourt Intersection open to thru traffic
- Water and Sewer installed from Dunmore Street to the NOAA property

**Ongoing**

**Dunmore Street**

- Water construction is complete, Sewer construction is ongoing
- Expect 2-3 months for completion
- Complete road closure between York Street and Bute Street
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction
- Dunmore/ Bute Street intersection will be closed through Friday, March 13 to traffic

**Yarmouth Street**

- Water main construction continues down Yarmouth Street towards College Place
  - New water main connection to existing water main originally scheduled for Monday, March 02, 2009 has been postponed to a later date
- Sewer construction will begin once water main is complete

**What's Next**

**Freemason Street**

- Upon the completion of Dunmore Street, crews will then move to Freemason Street to begin water and sewer installation
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.

**Yarmouth Street**

- Sewer installation scheduled to begin this week between York Street and Brambleton

