

11/18/2009

FAIRMOUNT PARK PHASE 7, WATER & SANITARY SEWER REPLACEMENT

Project Manager: Dan Riley, 757-664-6740

Consultant: Patton, Harris, Rust & Associates

Construction Inspector: Melisa Cox, 613-9225

Supervisor: Lawrence Paulmino, 646-4219

Project Scope: Evaluation, design and construction of water and sanitary sewer systems.

PROJECT BUDGET: \$3,000,000

PROJECT STATUS:

Planning: 100% complete

Design: 100% complete

Construction: 0% Complete

PROJECT SCHEDULE:

Design: 100% Complete Summer 2009

Construction: Anticipated Start Fall 2009
Estimated Completion Spring 2011

CONTRACT:

Advertised: Spring 2009

Awarded: Summer 2009

Contract: KevCor Contracting

COMMUNITY CONNECTION:

Civic League(s): Lafayette/Winona, Fairmount Park

Ward: 3,7

