

11/19/2009

## **FAIRMOUNT PARK PHASE 8, WATER & SANITARY SEWER REPLACEMENT**

**Project Manager:** Dan Riley, 757-664-6740

**Consultant:** Hazen Sawyer

**Construction Inspector:** TBD

**Supervisor:** Larry Kight, 757-621-7183

**Project Scope:** Evaluation, design and construction of water and sanitary sewer systems.

**PROJECT BUDGET:** \$3,000,000

### **PROJECT STATUS:**

Planning: 100% complete

Design: 2% complete

Construction: 0% Complete

### **PROJECT SCHEDULE:**

Design: 100% Complete Summer 2010

Construction: Anticipated Start Fall 2010  
Estimated Completion Spring 2012

### **CONTRACT:**

Advertised: TBD

Awarded: TBD

Contract: TBD

### **COMMUNITY CONNECTION:**

Civic League(s): Lafayette/Winona, Fairmount Park

Ward: 3,7

