

BAYVIEW PUMP STATION 17, PHASE 3

Project Manager:

Rick Dempsey, 757-664-6719

Consultant:

Gannett Fleming, Inc.

Construction Inspector:

N/A

Supervisor:

N/A

Project Scope: Construct new sanitary sewer and water mains

Project Budget: \$3,883,146.00

PROJECT STATUS:

Planning: 100% complete

Design: 100% complete

PROJECT SCHEDULE:

Design: Completed Summer 2009

Construction: Anticipated Start Winter 2009
Estimated Completion Summer 2011

CONTRACT:

Advertised: July 19, 2009

Awarded: N/A

Contractor: N/A

COMMUNITY CONNECTION:

Civic League: Bayview Ward: 5

