

11/19/2009

Titustown Pump Station No. 34 Service Area Phase 1

Project Manager: Dan Riley, 757-664-6740

Consultant: Gannet Fleming; Jessica Hou, 873-3674

Construction Inspector: TBD

Supervisor: TBD

Project Scope: Design and construction of rehabilitation of existing sewerage pump station

PROJECT BUDGET: \$1,000,000

PROJECT STATUS:

Planning: 99% complete

Design: 0% complete

Construction: 0% complete

PROJECT SCHEDULE:

Planning: 100% Complete Anticipated Summer 2009

Design: 100% Complete Anticipated Spring 2010

Construction: Anticipated Start: Fall 2010
Estimated Completion: Fall 2011

CONTRACT:

Advertised: TBD

Awarded: TBD

Contractor: TBD

COMMUNITY CONNECTION:

Civic League(s): Titustown

Wards: 1,6

