

WARDS CORNER WASTEWATER PUMP STATION PHASE 1

Project Manager:

Rick Dempsey, 664-6719

Consultant:

Michael Baker Jr., Inc.

Construction Inspector:

Chris Ball, 374-0127

Supervisor:

Paul Lyman, 646-4234

Project Scope: Construct a new wastewater pump station, as the first of many phases, to bring improvements to the sanitary sewer infrastructure in the Wards Corner area.

Project Status:

Design: 100%

Construction: 0%

Project Budget: \$1,600,000

Project Schedule:

Design: Completed Summer 2011

Construction: Anticipated Start Spring 2012
Estimated Completion Summer 2013

Contract:

Advertised: October 16, 2011

Awarded: Anticipated by May 2012

Contractor: Shaw Construction

Community Connection:

Ward: 1 Superward 6

Wards Corner Civic League

