

Pump Station #10 Service Area, Phase IV, 31st and 34th Streets, Water and Sewer Upgrade (Kensington, Park Place)

Project Manager:
Kevin Frederick (757) 664-6734

Consultant:
URS Corporation (757) 499-4224

Construction Inspector:
Thomas King (757) 813-5450

Supervisor:
Paul Lyman (757) 646-4234

Project Scope: Evaluation, design and construction of replacement and rehabilitation of existing water and sanitary sewer lines.

PROJECT STATUS

PRELIMINARY ENGINEERING (SERVICE AREA):
100% Complete (Completed June 2004)

PHASE IV DESIGN: 100% Complete

PHASE IV CONSTRUCTION: 98% Complete

Funding Information

Project Budget: Approximately \$1,431,685.00 (Design and Construction)

Project Schedule

Design Schedule: Completion Summer 2008

Construction Schedule Start Fall 2008
Estimated Completion Winter (First Quarter) 2010

CONTRACT:

Advertised: August 2008

Awarded: November 2008

Contractor: Tidewater Utility and Construction, Inc.

COMMUNITY CONNECTION:

Civic Leagues: Kensington, Park Place

Ward: 2

NOTES: Final pavement restoration of disturbed streets being completed. Final inspection anticipated this month.

