

11/18/2009

Fort Norfolk Pump Station No. 147 & Red Cross Parking Lot

Project Manager: Dan Riley, 757-664-6740

Consultant: URS, Scott Funk, 321-1256

Construction Inspector: Chris Ball
374-0127

Supervisor: Paul Lyman 646-4234

Project Scope: Evaluation, design and construction of new pump station to improve sanitary sewer service; Department of Utilities.

Design and construction of a new Red Cross parking lot; Department of Public Works

PROJECT BUDGET: \$1,600,000

PROJECT STATUS:

Planning: 100% complete

Design: 100% complete

Construction:

Parking Lot: 100% complete

Pump Station: 2% complete

PROJECT SCHEDULE:

Design: 100% Complete Summer 2008

Construction:

Parking Lot: Start Winter 2008/2009
Completed Summer 2009

Pump Station: Start Fall 2009
Estimated Completion Spring 2011

CONTRACT:

Advertised: Summer 2008

Awarded: Fall 2008

Contractor: M&W Construction

COMMUNITY CONNECTION:

Civic League(s): Ft. Norfolk

Ward: 2, 6

