

# CENTRAL BRAMBLETON PUMP STATION #7 SERVICE AREA PHASE III

**Project Manager:** Chad Edralin, 757-664-6736

**Consultant:** McKim & Creed

**Construction Inspector:** Ken Schwarz,  
646-3098

**Supervisor:** N/A

**Project Scope:** Continue constructing new gravity sanitary sewer and water distribution lines in the Central Brambleton area

**PROJECT BUDGET:** \$2,600,000

## **PROJECT STATUS:**

Planning: 100% Complete

Design: 100% Complete

Construction: 98% Complete  
- Paving work is final item to complete

## **PROJECT SCHEDULE:**

Design: 100% Complete Summer 2008

Construction: Began January 2009  
Estimated Completion Fall 2009

## **CONTRACT:**

Advertised: July 27, 2008

Awarded: Estimated – Winter 2009

Contractor: W. R. Hall, Inc.

## **COMMUNITY CONNECTION:**

Civic League(s): Central Brambleton

Ward: 4

**NOTES:** This project is a continuation of the replacement of water mains and sanitary sewer lines in Central Brambleton. This is the third phase of a four phase project. The fourth phase will be water system upgrades only in the area between the Phase III project area and Virginia Beach Blvd

