

WEST OCEAN VIEW/NORTHSIDE WATER AND SANITARY SEWER REPLACEMENT – PHASE 1

Project Manager:

Kevin Frederick, 664-6734

Consultant:

O'Brien & Gere, 431-2966

Construction Inspector:

Chris Ball, 374-0127

Supervisor:

Paul Lyman, 646-4234

Project Scope: Evaluation, design and construction to replace and rehabilitate the existing water and sanitary sewer lines.

Project Status:

Preliminary Engineering (Service Area): 100% Complete (Completed January 2009)

Phase I Design: 100% Complete

Phase 1 Construction: 84% Complete

Project Budget: Approximately \$2,400,000 (Construction)

Project Schedule

Design Schedule: Completion Winter (1st Quarter) 2011

Construction Schedule: Start April 2011

Estimated Completion Summer 2012

Contract:

Advertised: February 6, 2011

Awarded: April 1, 2011

Contractor: Suburban Grading and Utilities, Inc.

Community Connection:

Wards: 1&5

Civic Leagues: Ocean View; Northside

Notes: Water and sewer main tie-in installations to side streets are in progress. Roadway restoration continues.

