

NORTHSIDE WATER AND SEWER REPLACEMENT PUMP STATION 17, PHASE 10-VRA

Construct new sanitary sewer and water mains.

COMMUNITY CONNECTION

Ward / Superward: 5 / 6

Civic League: Northside

Civic League Meetings: 03/12/19 Last Meeting
3/3/20 Next Meeting

Project Bulletins: 01/26/18 Design
05/10/19 Const. Start/ Finish

PROJECT STATUS

| | <u>Design</u> | <u>Construction</u> |
|------------------|---------------|---------------------|
| Budget: | | \$2,500,000 |
| Contract Amount: | \$251,456 | \$2,330,221 |
| Start: | | July 2019 |
| % Complete: | 100% | 35% |
| Finish: | Winter18/19 | Summer 2020 |

PROJECT TEAM

Project Manager: Rick Dempsey

Const. Inspector: Jose Arocho

Consultant: Gannett Fleming, Inc.

Contractor: Trident Civil

NOTES

