

WARDS CORNER PUMP STATION #150 SERVICE AREA PHASE 6 SEWER REPLACEMENT

Virginia Resources Authority Funding

Construct new sanitary sewer main and water main along Armfield Avenue, Armfield Circle, and North Shore Rd.

COMMUNITY CONNECTION

Ward / Superward: 1 / 6
Civic League: Wards Corner
Civic League Meetings: 11/16/20 Meeting
Project Bulletins: 06/15/18 Design
10/7/20 Construction

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$4,300,000
Contract Amount:	\$230,692	\$3,086,130
Start:	Summer 2018	Winter 2020
% Complete:	100%	65%
Finish:	Spring 2020	Fall 2021

PROJECT TEAM

Project Manager: Rick Dempsey
Const. Inspector: Burt Cox
Consultant: Baker
Contractor: Trident Civil

NOTES

