

TITUSTOWN PUMP STATION 34 SERVICE AREA, PHASE 5 - VRA

Installation of approximately 2,479 feet of gravity sewer and 6,872 feet of water mains of varying diameters.

COMMUNITY CONNECTION

Ward / Superward: 1 / 7

Civic League: Titustown/Algonquin/Riverfront

Civic League Meetings: TBD

Project Bulletins: 3/24/2020 - Construction Start/Finish

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$350,000	\$3,000,000
Contract Amount:	\$358,000	\$4,511,340
Start:	2017	Spring 2020
% Complete:	100%	5%
Finish:	Summer 2019	Fall 2021

PROJECT TEAM

Project Manager: Lisa Bass

Const. Inspector: Mike Gomes/Burt Cox

Consultant: Gannett Fleming

Contractor: Peters and White

