

# CHESTERFIELD HEIGHTS OHIO CREEK WATERSHED PROGRAM

## WATER AND SEWER REPLACEMENT

### (3 ANNUAL CONSTRUCTION CONTRACTS)

Construct new water mains and gravity sewers along Westminster Ave., Victoria Ave., Stanhope Ave., Kimball Terrace, and Chesterfield Blvd.

#### COMMUNITY CONNECTION

Ward / Superward: 4 / 7  
 Civic League: Chesterfield Heights  
 Civic League Meetings: 5/24/21 Last Meeting  
 TBD Next Meeting  
 Project Bulletins: 02/06/19 Construction Start/Finish  
 09/16/19 Construction Update

#### PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$7,000,000
Contract Amount:	\$240,080	TA Sheets: \$3,330,075 TUC: \$3,275,423 Inner-View: \$1,110,865
Start:	Dec. 2019	March 2019 (sewer) March 2019 (water)
% Complete:	100%	99%
Finish:	Feb 2019	Summer 2022

#### PROJECT TEAM

Project Manager: Rick Dempsey  
 Const. Inspector: Jamal Dean (past), Gary Kimber (past),  
 Rhonda Wyda (present)  
 Consultant: Arcadis  
 Contractor: TA Sheets, Tidewater Utility, Inner-View

#### NOTES

HRSD Cost Sharing: \$1,500,000 (Received to City Fund)  
 Norfolk Office of Resilience \$500,000 (\*TBD\*)

