

CHESTERFIELD HEIGHTS WATER AND SEWER REPLACEMENT (3 ANNUAL CONSTRUCTION CONTRACTS) – OHIO CREEK WATERSHED

Construct new sanitary sewer mains and new water mains along Westminster Ave., Victoria Ave., Stanhope Ave., Kimball Terrace, and Chesterfield Blvd.

COMMUNITY CONNECTION

Ward / Superward: 4 / 7
Civic League: Chesterfield Heights
Civic League Meetings: 1/27/20 Last Meeting
TBD Next Meeting
Project Bulletins: 02/06/19 Construction Start/Finish
09/16/19 Construction Update

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$7,000,000
Contract Amount:	\$240,080	TA Sheets: \$3,330,075 TUC: \$3,275, 423 Inner-View: \$1,110,865
Start:	Dec. 2019	March 2019 (sewer) March 2019 (water)
% Complete:	100%	90%
Finish:	Feb 2019	Spring 2022

PROJECT TEAM

Project Manager: Rick Dempsey
Const. Inspector: Jamal Dean
Consultant: Arcadis
Contractor: TA Sheets, Tidewater Utility, Inner-View

NOTES

HRSD Cost Sharing: \$1,500,000
Norfolk Resilience Office: \$500,000 (*TBD*)

