

NORTHSIDE PUMP STATION #15 SERVICE AREA PHASE 4 WATER & SEWER IMPROVEMENTS

Replacement of 2,980 LF of gravity sewer and 3,540 LF of water mains.

COMMUNITY CONNECTION

Ward / Superward: 5 / 6
 Civic League: West Ocean View Civic League
 Civic League Meetings:
 Project Bulletins: 02/18/22 Const. Start/ Finish

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$3,963,475
Contract Amount:	\$299,509	\$3,402,186
Start:	Winter 2019	Spring 2022
% Complete:	100%	10%
Finish:	Winter 2021	Spring 2023

PROJECT TEAM

Project Manager: Tiba Salim
 Const. Inspector: Rhonda Wyda
 Consultant: O'Brien & Gere (Ramboll)
 Contractor: Peters and White

NOTES:

Pending execution of contract

