

# RIVER OAKS/FOX HALL PS 44 SERVICE AREA PHASE I - VRA

Installation of approximately 2,300 LF of gravity sanitary sewer, approximately 1,550 LF of water main

## COMMUNITY CONNECTION

Ward / Superward: 4 / 7  
Civic League: River Oaks/Fox Hall  
Civic League Meetings: TBD  
Project Bulletins: 07/22/19 (survey)

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$132,677	\$1,550,000
Contract Amount:	\$132,677	TBD
Start:	May 2019	FY 2021
% Complete:	95%	0%
Finish:	Spring 2020	FY 2022

## PROJECT TEAM

Project Manager: Lisa Bass  
Const. Inspector: TBD  
Consultant: Bamforth  
Contractor: TBD

