

ST PAUL'S REDEVELOPMENT PHASE I

Replacement of 2,700 LF of water (6"-16") and 2,000 LF of gravity sewer (8"-18") along realigned Church St, Freemason St and Transit Center Dr

COMMUNITY CONNECTION

Ward / Superward: 4 / 7
 Civic League: N/A
 Civic League Meetings: N/A
 Project Bulletins: N/A

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$200,000	\$2,303,300
Contract Amount:	\$192,068	\$2,524,383
Start:	Winter 2020	Winter 2022
% Complete:	100%	35%
Finish:	Summer 2021	Winter 2024

PROJECT TEAM

Project Manager: Gabriel Phelps
 Const. Inspector: Linwood Miller
 Consultant: Hazen and Sawyer
 Contractor: Bridgeman Civil

