

## WARDS CORNER AREA MASTER METERS

Installation of ~~two~~ **one** cast-in-place water meter vaults on Granby St between Little Creek Rd and Admiral Taussig Blvd.

### COMMUNITY CONNECTION

Ward / Superward: 1 / 6  
Civic League: Wards Corner  
Civic League Meetings: 02/13/20 Last Meeting  
Project Bulletins: 2/16/22 Updated

### PROJECT STATUS

Construction  
Budget: \$2,100,000  
Contract Amount: \$956,268.10 (after CO#1)  
Start: NTP: 05/20/21  
% Complete: **98%**  
Finish: **January 2023**

### PROJECT TEAM

Project Manager: Forrest Robertson  
Const. Inspector: Linwood Miller  
Consultant: Bamforth  
Contractor: Trident Civil

### NOTE

**Waiting on replacement flow transmitter - ESSCO**

