

# LAKE SMITH CULVERT REPLACEMENT

Replace the culvert below Northampton Boulevard

## COMMUNITY CONNECTION

N/A

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$1,150,000	<b>\$9,000,000</b>
Contract Amount:	\$1,073,650	TBD
Start:	Fall 2020	TBD
% Complete:	50%	0%
Finish:	June 2022	TBD

## PROJECT TEAM

Project Manager:	Paal Engebriksen
Const. Inspector:	TBD
Consultant:	Gannett Fleming
Contractor:	TBD

## NOTES

- The design is currently on hold due to DCR's new hydrographs and design flow criteria. The existing culvert has been grout-injected and is now expected to be safe for traffic. The design will continue DCR settles on the design parameters.

