

LARCHMONT NEIGHBORHOOD WASTEWATER PUMP STATION REPLACEMENT PROGRAM

Eight existing wastewater pump stations will be reduced by three to five new wastewater pump stations.

COMMUNITY CONNECTION

Ward / Superward: 2 / 6
 Civic League: Larchmont
 Civic League Meetings: TBD
 Project Bulletins: TBD

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget (Planning):	\$1.5m/yr.	same
Contract Amount:	\$1.5m/yr.	same
Start:	Summer 2021	Spring 2023
% Complete:	60%/90%	0%
Finish:	Spring 2023	Summer 2025

PROJECT TEAM

Project Manager: Dan Riley
 Const. Inspector: TBD
 Consultant: Gannett Fleming
 Contractor: TBD

NOTES

Reduction of 8 pump stations to 5 pump stations. HRSD Project Charter meeting 1/6/20; fully executed cost sharing agreement forwarded to HRSD on 7/14/20; Kickoff Meeting 7/31/20; Progress Meeting 8/28/20; Draft PER review meeting 1/20/21. Identified a second parcel for new pump station; real estate transaction pending. Pre-Final PER 3/26/21. CMAR Technical Proposal interviews 4/16/21. CMAR – Ulliman Schutte Construction selected 4/26/21 Value Engineering recommendation meeting with HRSD 8/11/22.

