

MEADOWBROOK BACKYARD SEWER REPLACEMENT AND SERVICE AREA **PHASE I**

Installation of gravity sewer mains along North Shore Rd. and Cortland Place.

COMMUNITY CONNECTION

Ward / Superward: 1/6
 Civic League: Meadowbrook Civic League
 Civic League Meetings: Last meeting attended: 7/11/2022
 Next meeting: 10/10/2022

Project Bulletins: Survey Bulletin – 9/14/2021
 Private Property Assessments – 3/1/2022

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$573,442	\$2,000,000
Contract Amount:	\$573,442	TBD
Start:	Fall 2021	Winter 2022
% Complete:	90%	0%
Finish:	Fall 2022	Winter 2023

PROJECT TEAM

Project Manager: Megan White
 Const. Inspector: TBD
 Consultant: Hazen
 Contractor: TBD

NOTES

Design includes deepening gravity sewer for the connection of future phases.

Project Phasing Plan

