

**Downtown Construction Update**  
**March 16-23, 2009**



**Freemason Area**

**Completed**

**Duke Street**

- Water and Sewer installed from Bute Street to Brambleton Avenue
- Open to two way traffic

**Yarmouth Street**

- Water and Sewer installed in the Easement between the YMCA and the New Belmont

**Bute Street**

- Water and Sewer installed from Dunmore Street to Duke Street
- Open to two way traffic

**York Street**

- Botetourt Intersection open to thru traffic
- Water and Sewer installed from Dunmore Street to the NOAA property

**Ongoing**

**Dunmore Street**

- Dunmore/ Bute Street intersection is open to traffic
- Water construction is complete, Sewer construction is ongoing
  - Expect 1-2 months for completion
- Complete road closure between York Street and Bute Street
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

**Yarmouth Street**

- South of the Bute Street intersection, water and sewer construction is scheduled to continue Tuesday, March 17<sup>th</sup>.

**What's Next**

**Freemason Street**

- Upon the completion of Dunmore Street, crews will then move to Freemason Street to begin water and sewer installation
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.