

11/18/2009

## **HAMPTON BOULEVARD 24 INCH WATER MAIN REPLACEMENT**

**Project Manager:** Mel Hopkins, 757-664-6398

**Consultant:** McKim & Creed, P.A., P.C.

**City Inspector:** Chris Ball, cell (374-0127)

**City Supervisor:** Paul Lyman, cell (646-4234)

**Project Scope:** Replace the existing 24-inch distribution water main on Hampton Boulevard, Naval Station Norfolk Gate 5 northward to Taussig Boulevard.

**PROJECT BUDGET:** \$900,400

### **PROJECT STATUS:**

Planning: 100% Complete

Design: 100% complete

Construction: 96% complete

### **PROJECT SCHEDULE**

Design: 100% Complete Spring 2008

Construction: Start Winter 2009  
Estimated Completion Fall 2009

### **CONTRACT:**

Advertised: Summer 2008

Awarded: Fall 2008

Contractor: Peters and White

### **COMMUNITY CONNECTION:**

Civic League: NA                      Ward: 1

**NOTES:** The proposed project will construct new 24 inch ductile iron pipe water main to replace the existing 65 year old water main, which is in poor condition and had recently failed twice.

