

MOORES BRIDGES WATER TREATMENT PLANT UPGRADES

Project Manager:

Ben Tokarz, 664-6735

Consultant:

Whitman, Requardt and Associates
599-5101

Construction Inspector:

Terry Legg, 869-9113

Project Scope: Variety of maintenance projects and upgrades at the Moores Bridges Water Treatment Plant.

Project Budget: \$12,000,000

Project Status

Study: 100% complete

Design: Various Stages

Project Schedule:

Design Schedule: Various stages

Construction Schedule: Start Winter 2010
End Winter 2013

Contract:

Advertised: Various Times

Awarded: Various Times

Contractor: Various

Community Connection:

Ward: 4

Lake Taylor

Notes:

Low Lift Pump Improvements – Under construction – MEB - Filter 15, 16, tanks 1, 2 & 3 complete.

Pumps onsite. Pump 6 in-service, pump 1 in testing.

HS Trim PS and Misc. Upgrades- Under construction - MEB -various stages of progress throughout plant. Excavation complete for electrical work.

Basin 7 and 8 Upgrades – MEB - scheduled to start Spring 2012.

