

11/18/2009

FREEMASON AREA DOWNTOWN PUMP STATION (145) CONSTRUCTION

Project Manager: Donald L. Ewell, 757-664-6737

Consultant: Gannett Fleming, Inc.

Construction Inspector: William Nater, 757-374-0128

Supervisor: Lawrence Paulmino, 757-646-4219

Project Scope: Construct new wastewater pump station 145 to receive current and future wastewater flows from the Downtown (Freemason) area of the City.

PROJECT BUDGET: \$1,700,000.00

PROJECT STATUS:

Planning: 100% Complete

Design: 100% Complete

Construction: 85% complete

PROJECT SCHEDULE:

Design: 100% Complete Fall 2007

Construction: Start Spring 2008
Estimated Completion Winter 2009/2010

CONTRACT:

Advertised: Bids Accepted Spring 2008

Awarded: Spring 2008

Contractor: M&W Construction

Contract Bid Amount: \$1,700,000.00

COMMUNITY CONNECTION:

Civic League: Freemason Ward: 2

NOTES: Construction of new sewage pumping station, wet well/dry pit submersible type of approximately 1000 gallons per minute (GPM) capacity.

