


CHESAPEAKE BLVD & FISHERMANS ROAD INFRASTRUCTURE IMPROVEMENTS

PROJECT TEAM

Project Manager: John Stevenson (664-7313)
Construction Inspector: Ryan Hudgins
Construction Manager: Rick Lobko
Design Team: None
Contractor: Va. Sign and Lighting



PROJECT DESCRIPTION: With the goal of promoting safe, healthy and inclusive neighborhoods, this project provides improvements to the pedestrian crossings along Chesapeake Boulevard.



PROJECT BUDGET: \$200,000

PROJECT STATUS

Planning: 100% Complete
Design: 100% Complete
Construction: 95% Complete


PROJECT SCHEDULE

Design Completion: May 2016
Start of Construction: August 2016
Construction Completion: Spring 2017

COMMUNITY CONNECTION

Civic League: Colonial Heights / Hyde Park, Bayview, South Bayview

Ward / Superward: 5 / 7



UPDATE: Storm water component of project delayed to Fall/Winter 2017. Construction nearing completion. Pedestrian signals activated and complete. Traffic signal component completed. Jan 2017

LAST UPDATE: June 1, 2017

PROJECT NO: 16070