


BROAD CREEK LIBRARY

PROJECT TEAM

Project Manager: Bob Meadows (664-4634)
 Construction Inspector: Clark Ray
 Construction Manager: Tyrone Walker (664-4615)
 Design/Build Team: Hourigan Construction & Tymoff Moss



PROJECT DESCRIPTION: In order to promote lifelong learning, this project will include the planning, design and construction of a new 28,000 square foot library adjacent to the Richard Bowling Elementary School.

PROJECT BUDGET: \$10,000,000

PROJECT STATUS


Planning: 100% Complete
 Design: 100% Complete
 Construction: Underway

PROJECT SCHEDULE

Design Completion: December 2016
 Start of Construction: December 2016
 Construction Completion: December 2017

COMMUNITY CONNECTION

Civic League: Broad Creek
 Ward / Superward: 3 / 7



UPDATE: Construction began January 2017. Plans were submitted for Site Plan Review 7/1/16. Exterior metal framing currently in progress, Contractor has completed 2nd deck concrete flooring pour and main stair tower staircase installation.

LAST UPDATE: June 1, 2017

PROJECT NO: 15009