

CHESTERFIELD HEIGHTS OHIO CREEK WATERSHED PROJECT WATER AND SEWER REPLACEMENT

Construct new water main along Norchester Avenue, Ballentine Blvd, and Marlboro Rd. Construct new sewer main along Marlboro Rd.

COMMUNITY CONNECTION

Ward / Superward: 4 / 7
 Civic League: Chesterfield Heights
 Civic League Meetings: See note
 Project Bulletins: See note

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$450,000	\$4,100,000
Contract Amount:	\$480,533	\$5,863,581
Start:	Jan. 2018	Winter 2019/2020
% Complete:	100%	98%
Finish:	Spring 2019	Summer 2022

PROJECT TEAM

Project Manager: Rick Dempsey
 Const. Inspector: Rhonda Wyda
 Consultant: Arcadis
 Contractor: MEB

NOTE

Contract through Office of Resilience Office.

