

DOWNTOWN PS 98 SERVICE AREA SEWER MAIN EXTENSION PUMP STATION AND FORCE MAIN ABANDONMENT

Trenchless installation of 1700 LF of gravity sewer main and pump station/force main abandonment.

COMMUNITY CONNECTION

Ward / Superward: 2 / 6
Civic League: Downtown Norfolk
Civic League Meetings: 11/18/19 Next Meeting
Project Bulletins: 08/06/18 Design/Survey
04/04/19 Stakeholder Coordination

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$400,000	\$6,300,000
Contract Amount:	\$528,290	
Start:	Aug. 2018	Fall 2020
% Complete:	100%	
Finish:	Summer 2019	Summer/Fall 2021

PROJECT TEAM

Project Manager: Chad Edralin
Const. Inspector: Lawrence Paulmino
Consultant: Brown & Caldwell
Contractor: TBD

NOTES

Bid Opening was held on 11/18 and lowest bid is \$12.8M.

