

# Miller Store Rd Water Meter Vault (NN05 A&B) and Pipe Abandonment

Installation of a new water meter vault below Miller Store Rd, abandonment of approx. 4,200 LF of 20" water main, and abandonment of the existing water meter vault at Joint Expeditionary Base Little Creek.

## COMMUNITY CONNECTION

Ward / Superward: 4 / 7  
Civic League: N/A  
Civic League Meetings: N/A  
Project Bulletins: 01/11/19 Const. Start

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$673,300
Contract Amount:	\$146,633	\$587,200
Start:	Summer 2018	Spring 2019
% Complete:	100%	50%
Finish:	Fall 2018	Winter 2019/2020

## PROJECT TEAM

Project Manager: Harris Darby  
Const. Inspector: Mike Gomes  
Consultant: Hazen & Sawyer  
Contractor: Peters & White

## NOTES

An additional 1100 LF of 12" water main abandonment is to be included in CO#1

