

COLONIAL PLACE PUMP STATION #155 SERVICE AREA PHASE I

NEW PUMP STATION AND WATER/SEWER REPLACEMENT

Virginia Resources Authority Funding

Design and construction of new pump station and replacement of existing water and sanitary sewer lines.

COMMUNITY CONNECTION

Ward / Superward: 2 / 6
 Civic League: Colonial Place/Riverview and Park Place
 Civic League Meetings: 01/11/2021, 02/08/2021, 03/08/2021

Project Bulletins: 08/08/2016 Surveying
 01/20/2020 Const. Start
 06/25/2021 Const Sch. update

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$3,400,000
Contract Amount:	\$335,700	\$3,937,680
Start:		Spring 2020
% Complete:	100%	99%
Finish:	Summer 2019	03/31/2022

PROJECT TEAM

Project Manager: Ram Javvaji
 Const. Inspector: Jose Arocho (Past) Charles Davis (Present)
 Consultant: JMT
 Contractor: Bridgeman Civil

NOTES:

Final Completion Walk Through on 02/17/2022.

