

# FAIRMOUNT PARK PS 18 PH. 15, WATER & SANITARY SEWER REPLACEMENT - VRA

Design and construction of 3,700 LF of new water main and 3,500 LF of new sanitary sewer.

## COMMUNITY CONNECTION

Ward / Superward: 3 / 7  
Civic League: Fairmount Park  
Civic League Meetings: 09/26/19 Last Meeting  
7/23/20 Next Meeting  
Project Bulletins: April 2020 Const. Start / Finish

## PROJECT STATUS

|                  | <u>Design</u> | <u>Construction</u> |
|------------------|---------------|---------------------|
| Budget:          | \$290,580     | \$5,780,000         |
| Contract Amount: | \$290,580     | \$4,277,274         |
| Start:           | Winter 18/19  | Summer 2020         |
| % Complete:      | 100%          | 10%                 |
| Finish:          | Fall 2019     | Winter 2021/2022    |

## PROJECT TEAM

Project Manager: Dan Riley  
Const. Inspector: Ryan Hall  
Consultant: Hazen  
Contractor: Tidewater Utility Construction

## NOTES

Preconstruction Meeting May 14, 2020. Bid Opening December 17, 2019.

